


#	State	Package	Chainage		Length (km)	Status	Award Date	Date of Commencement	Target Completion Date	Concessionaire	Physical Progress (%)
			From	To							
5	Gujarat	Pkg 5	254.430	279.000	25	Under Construction	28-Mar-18	01-Nov-19	30-Jun-24	M/s Sadbhav Engineering Pvt. Ltd.	27%
6	Gujarat	Pkg 6	217.500	254.430	37	Under Construction	30-Jul-20	10-Dec-21	30-Jun-24	M/s G R Infraprojects Limited	35%
7	Gujarat	Pkg 7	190.000	217.500	28	Under Construction	31-Jul-20	10-Dec-21	30-Jun-24	M/s IRB Infrastructure Developers Ltd.	28%
8	Gujarat	Pkg 8	154.600	190.000	35	Awarded - Work to Commence	27-May-21	-	30-Jun-24	M/s Roadway Solutions India Infra Ltd.	-
9	Gujarat	Pkg 9	128.000	154.600	27	Awarded - Work to Commence	30-Jul-21	-	30-Jun-24	M/s Roadway Solutions India Infra Ltd.	-
10	Gujarat	Pkg 10	103.400	128.000	25	Under Construction	30-Mar-21	21-Mar-22	30-Jun-24	M/s Roadway Solutions India Infra Ltd.	7%
11	Maharashtra	Pkg 11	77.000	103.400	26	Under Construction	15-Oct-20	28-May-22	30-Jun-24	M/s RKC Infrabuilt Private Ltd.	26%
12	Maharashtra	Pkg 12	50.700	77.000	26	Under Construction	15-Oct-20	22-Mar-22	30-Jun-24	M/s Montecarlo Limited	25%
13	Maharashtra	Pkg 13	26.582	50.700	24	Under Construction	15-Oct-20	22-Mar-22	30-Jun-24	M/s G R Infraprojects Ltd.	28%
		Pkg 13 (Spur to JNPT)	0.000	3.000	3						
Vadodara – Virar Total					355						-
1	Maharashtra	Pkg 14 (Spur to JNPT)	3.000	20.200	17	Under Construction	30-Nov-21	10-Nov-22	30-Jun-24	M/s IRCON International Limited	5%
2	Maharashtra	Pkg 15 (Spur to JNPT)	20.200	43.000	23	Under Construction	30-Nov-21	10-Nov-22	30-Jun-24	M/s Agroh Infrastructre & Developer Pvt. Ltd.	4%
3	Maharashtra	Pkg 16 (Spur to JNPT)	43.000	69.700	27	Under Construction	29-Oct-21	01-Nov-22	30-Jun-24	M/s Shivalaya Construction Ltd.	10%
4	Maharashtra	Pkg 17 (Spur to JNPT)	69.700	79.780	10	Under Construction	24-Dec-21	19-Jan-23	30-Jun-24	M/s IRCON International Limited	1%
5	Maharashtra	Pkg 18 (Spur to JNPT)	79.780	94.290	18	Bids to be Invited shortly	-	-	-	-	-
Virar – JNPT Total					91						
Delhi - Mumbai Total					1386						-

Photographs



Delhi – Dausa – Lalsot section was inaugurated by Hon'ble Prime Minister on 12th Feb, 2023

S



Completed expressway near Sohna, Haryana